

Scarcity Relief Works.

508. Sri K. H. PATIL (Gadag).—

Will the Minister for Revenue be pleased to state :—

(a) the number of scarcity relief works undertaken in Gadag Taluk and the progress at which they stand today ;

(b) the expenditure involved in each of the above works :

Sri H. V. KOUJALGI (Minister for Revenue).—

(a) and (b). The required information is furnished in the Statement appended.

APPENDIX

Sl. No.	Name of the Work undertaken	Name of the Agency	Estimated cost of work	Whether completed	Whether still in progress and if so, present stage	Total expenditure incurred on the work
1	2	3	4	5	6	7
			Rs.			Rs.
1	Construction of road from Anthur Bantur to Kurthkoti to be extended to Harti.	P.W.D.	56,250	Completed except murum casing	No	38,830
2	Construction of road from Huilgol to Gujamagadi.	do	56,900	do	do	27,635
3	Construction of road from Kanavi-Hosur to join Beladhadi Sortur Road.	do	8,124	do	do	5,964
4	Construction of road from Lakkundi to Kanaginhal.	do	61,350	do	do	30,590
5	Construction of road from Asundi to join Hubli-Gadag road.	do	6,993	do	do	3,482
6	Construction of road from Halligudi to Timmapur.	do	19,500	do	do	6,383
7	Construction of road from Kotamuchagi to Harlapur.	do	1,11,313	do	do	54,162

8	Construction of road from Chikka-handigol to join K. B. Road via Shyagoti-Dundur.	P.W.D.	60,000	Work stopped due to land problem.	No	4,687
9	Construction of road from Huilgol to Hombal.	do	1,06,282	Completed except murum casing. ¹	do	39,061
10	Construction of road from Gadag to Balaganur.	do	1,52,333	do	do	59,982
11	Construction of road from Kiratageri to join Huilgol road near Hire-koppa.	do	15,615	do	do	5,183
12	Construction of road from Shyagoti to Hulkoti Railway Station	do	25,245	Work completed	do	9,045
13	Construction of road from Kotamuchagi to Timmapur.	do	1,13,300	Completed except murum casing.	do	32,921
14	Construction of road from Sortur to Mahalingapur.	do	37,460	Work completed	do	20,951
15	Construction of road from Baladhadi to Nabhapur to be extended up to Kabulayatkatte.	do	79,000	do	do	5,405
16	Construction of road from Hulkoti to Harti.	do	88,700	Work completed only 7 K.Ms. and further work is held up for want of lands.	do	14,505

(SRI H. V. KOUJALGI)

1	2	3	4	5	6	7
			Rs.			Rs.
17	Construction of road from Antur Bentur to Chinchali <i>via</i> Neelagund.	P.W.D	71,478	Further work stopped due to land problem	No	7,029
18	Construction of road from Narasapur to Nagasamudra Road.	do	19,129	Work completed except murum casing.	do	8,595
19	Construction of road from Shirahatti to Yelishirur Road.	do	18,000	do	do	13,482
20	Construction of road from Madaganur to Tuppadakurahatti Road.	do	30,000	do	do	3,975
21	Construction of road from Balahod to Madaganur Road.	do	40,000	do	do	927-50
22	Improvements to Lingadhal to Datnal Road.	do	24,515	do	do	2,843
23	Construction of Gadag Sambhapur Road.	do	28,791	Earth work completed murum casing is in progress.	Murum casing is in progress.	4,868
24	Construction of road from Advisomapur to its Lamani Tanda.	do	38,034	do	do	3,469
25	Construction of road from Kalasapur to Nagavi Road.	do	18,500	Earth work completed.	Murum casing is in progress.	4,582

26	Construction of road from Sortur to Attikatti.	P.W.D.	7,837	do	Murum casing is in progress	7,247.
27	Construction of road from Malasamudra to Asundi Road.	do	6,760	do		4,383
28	Construction of road from Gadag-Hombal Road.	do	49,361	do	do	14,378
29	Construction of road from Hombal-Lingadhal road.	do	37,157	do	do	868
30	Construction of road from 9/3 of Gadag-Badami road join Neeralagi.	do	16,360	do	do	3,553
31	Construction of road Lingadhal to Balaganur road.	do	28,384	do	do	5,861
32	Construction of road Balaganur to Gawarwad Road.	do	24,000	do	do	5,140

Grant-in-aid to Local Bodies for Relief Works :

	T. D. B.				
1	Desilting of tank at Lakkundi	Gadag	9,920	Completed	9,480-85
2	Desilting of tank at Timmapur	do	6,580	do	6,448-75
3	Desilting of tank at Hombal R.S. No. 2	do	2,998	do	2,980-00
4	Desilting of tank at Kotamuchagi	do	8,167	do	7,783-00
5	Desilting of tank at Lakkundi (further deepening).	do	8,750	do	8,320-65

1	2	3	4	5	6	7
		T .D. B.	Rs.			Rs.
6	Desilting of tank at Hombal R.S. No. 326	Gadag	8,600	completed	...	8,230-00
7	Desilting of tank at Balaganur	do	9,260	do	...	8,830-00
8	Desilting of tank at Lingadhal	do	8,144	do	...	4,577-00
9	Desilting of tank at Balhoda	do	9,830	do	...	9,374-00
10	Desilting of tank at Hatalgeri	do	2,981	do	...	2,911-77
11	Desilting of tank at Hulkoti (I Stage)	do	9,800	do	...	9,775-00
12	Desilting of tank at Binkadakatti (I Stage)	do	9,990	do	...	9,975-00
13	Desilting of tank at Hulkoti (II Stage)	do	9,720	do	...	9,500-00
14	Desilting of tank at Lingadhal (II layer)	do	9,720	do	...	9,262-00
15	Desilting of tank at Binkadakatti (II layer)	do	10,000	do	...	2,722-84
16	Desilting of tank at Huilgol	do	8,262	do	...	7,400-00
						Rs. 3,800
						has already been
						spent and an
						amount of
						Rs. 3,600 is
						to be paid.
17	Desilting of tank at Neeralgi	do	9,385	do	...	7,810-00
	Grand Total	...	13,42,158			5,75,367-37

Sri K. H. PATIL.—May I know whether the Hon. Minister is aware of the fact that the reply furnished in the appended statement in answer to my question does not contain correct information? For instance, in my own village Hulkoti the tank work has been half-done but in the reply it is stated that it has been completed. Will the hon. Minister assure this House to enquire into the matter and submit the correct information and also see that the works that are pending are completed?

Sri H. V. KOUJALGI.—Sir, on more than one occasion, it has been stated on the floor of this House that the works that are incomplete will be brought up to some stage and especially the tank works will be completed as far as possible and importance would be given to irrigation tanks.

Sri K. H. PATIL.—Sir, in regard to the tank work at Hulkoti which is incomplete and for which the concerned officers have been instructed to complete the work, will the Government see that work is completed early?

Sri H. V. KOUJALGI.—Which work should be taken up in that particular area is left to the discretion of the Deputy Commissioner and the local committees of the district concerned. I have already said that as far as possible, all tank works will be completed.

Sugar Factories in the State

514. **Sri THIRUMALADEVARAYA (Gangavathi).**—

Will the Minister for Industries, Information and Publicity be pleased to state :—

(a) whether Government are aware that three Sugar Factories in the State—two in Bellary District and one in Raichur District—are placed under different zones and received Rs. 145 per quintal of sugar whereas other factories in the State are realising Rs. 161 per quintal;

(b) if so, the reason for the same;

(c) whether the State Government has recommended to the Union Government to equalise the sale of price of sugar in all the factories in the State?

Sri M. RAJASEKARA MURTHY (Minister for Industries, Information and Publicity).—

(a) Yes. These are all in Zone I. Levy price for sugar in Zone I is Rs. 139-02 and in Zone II Rs. 153-85 with effect from 1st August 1968. The rates mentioned in the question were prevailing before 1st August 1968.

(b) These prices are fixed by the Government of India according to the schedules of the Sugar Enquiry Commission.